

**NEWTOWN TOWNSHIP, DELAWARE COUNTY, MUNICIPAL AUTHORITY
UPPER CRUM CREEK WATERSHED
SANITARY SEWER EXTENSION PROJECT**

**CAMELOT SERVICE AREA
PROJECT SCHEDULE
10/11/19 UPDATE**

This schedule is provided as a means to help residents cope with the disruption to daily activity and routine by the public sanitary sewer project. Please be advised that the dates and duration of construction is approximate and is subject to change due to weather or other factors that may affect construction. Thank you for your patience during this construction project.

*******NOTICE*******

Please be advised that if you encounter an active construction area and need to get by to access your property or to leave the community, please stop and wait until someone from the construction crew can address your need. Depending upon the situation it may take several minutes to stop construction and clear materials and/or provide a structural steel plate over an open trench in order to make the road safely passable. You may flash your headlights or honk your horn to get the attention of a crew member to alert them to your need to pass.

Please note that areas where lateral stubs have been installed, which have been stabilized with grass seed, property owners should resume normal mowing once the grass has grown to a uniform height of about four (4) inches.

Refer to the attached maps depicting the location of Active Construction for the week of 10/14/19. Also identified is the anticipated best route for access to and from your community.

CAMELOT LANE PUMP STATION AREA

GUINEVERE DRIVE

Guinevere Drive paving is underway and has been coordinated directly with the Owners Association. This is an approximate schedule and is subject to change due to weather or other factors that may affect construction. This information may be updated periodically as construction progresses.

STONE BROOK BOULEVARD

BLASTING ANTICIPATED WEEK OF 10/14/19

Due to the rock encountered during excavation, the contractor has acquired a permit to blast to break up rock within the sewer trench. A thickness of approximately 2 to 3 feet of rock is to be blasted within the sewer trench which will occur approximately 10 to 13 feet below ground. Pre-blast surveys have begun the week of 10/7/19 and will conclude the beginning of the week of 10/14/19 for properties within the requisite proximity of the blast area per DEP requirements, which is 200 feet. Stoney Brook Boulevard will be closed for safety reasons during excavation for blasting set-up, blasting activity, and for excavation of material following blasting. **Stoney Brook Boulevard will remain closed and detoured for the week of 10/14 and will not be reopened at the end of each day.** Please see attached project map and detour.

Blasting is anticipated to occur in 50 lineal foot increments over three (3) days beginning as early as Tuesday, 10/15, for a total of approximately 150 lineal feet. The 150 foot are of rock is situated between the Traffic Circle and Bishop Hollow Road. Residents that live along this area of Stoney Brook Boulevard will still be provided access to their residences. However, delays should be expected.

Specific questions or concerns related to blasting can be directed to:

Kristian Bills, Safety Department
Maine Drilling & Blasting
(800) 422-4927 x1521; From 8am to 4pm

This is an approximate schedule and is subject to change due to weather or other factors that may affect construction. This information may be updated periodically as construction progresses.

HUNTER'S RUN COMMUNITY

Construction will resume within Hunter's Run once blasting and pipe work within Stoney Brook Boulevard is complete over the next couple of weeks. This is an approximate schedule and is subject to change due to weather or other factors that may affect construction. This information may be updated periodically as construction progresses.

CAMPUS BOULEVARD

Installation of force main near 14 Campus Blvd is anticipated the week of 10/14/19. Permanent trench restoration paving is anticipated to occur over the next two weeks. This is an approximate schedule and is subject to change due to weather or other factors that may affect construction. This information may be updated periodically as construction progresses.

OLD MASTERS PUMP STATION AREA

FLORIDA PARK

Temporary trench paving is underway in Florida Park. The majority of the trenches, which have been stone backfilled will be temporary paved by the end of the week of 10/14/19. Temporary paving on areas where the roads disintegrated are anticipated to be temporarily paved over the next two weeks. Daily street sweeping will continue for areas that remain stone until temporary trench paving is placed.

FAIRVIEW AVENUE

Temporary trench paving has been placed on a portion of Fairview Avenue. Additional temporary trench restoration is expected to occur over the next two weeks.

This is an approximate schedule and is subject to change due to weather or other factors that may affect construction. This information may be updated periodically as construction progresses.

FLORIDA AVENUE

Active construction is anticipated the week of 10/14/19 within Florida Avenue in the vicinity of Tuxedo Avenue and Pomona Avenue. Road Closures should be expected. Residents in this area should use the information contained in the "Notice" above for access to and from the community. In addition, residents may need to detour to Fairview Avenue to get around the active construction area for access to and from the community.

This is an approximate schedule and is subject to change due to weather or other factors that may affect construction. This information may be updated periodically as construction progresses.